



Fort Sill Directorate of Family and Morale, Welfare, and Recreation



Rinehart Renovation

- Fitness Center open thru 25 April.
- Pool Open Thru 23 May (Outdoor Pools Open 24 May)
- Pool will reopen o/a 1 September
- Fitness Center will reopen o/a 1 December



Fort Sill Directorate of Family and Morale, Welfare, and Recreation



Rinehart Renovation Schedule

<u>Task</u>	<u>Start</u>	<u>Duration</u>	<u>Finish</u>
Demolition	1 May	60 days	23 Jul
Roofing	1 May	120 days	15 Oct
Concrete Pad for Chillers	2 May	22 days	2 Jun
Fire Service Line	2 May	22 days	2 Jun
Painting Pool Area	27 May	69 days	29 Aug
HVAC	2 Jun	120 days	14 Nov
Electrical	2 Jun	120 days	14 Nov
Fire Protection	2 Jun	120 days	14 Nov
Drywall	2 Jun	61 days	25 Aug
Ceramic Tile Entry Way	2 Jun	65 days	29 Aug
Ceramic Public Restrooms	2 Jun	65 days	29 Aug
Bleachers	2 Jun	75 days	12 Sep



Fort Sill Directorate of Family and Morale, Welfare, and Recreation



Rinehart Renovation Schedule (Cont.)

<u>Task</u>	<u>Start</u>	<u>Duration</u>	<u>Finish</u>
Toilet Partitions	2 Jun	65 days	29 Aug
Mondo Floors	2 Jun	65 days	29 Aug
Entry Counter	2 Jun	65 days	29 Aug
Painting Hallway/Wt Rms	2 Jun	65 days	29 Aug
Entry Doors	2 Jun	65 days	29 Aug
Doors & Hardware	2 Jun	65 days	29 Aug
Ceilings in Dressing Rms	23 Jun	20 days	18 Jul
Ceilings in Pool	8 Jul	33 days	21 Aug
Ceilings in Weight Rms	16 Jul	23 days	15 Aug
Ceilings in Gym	2 Sep	54 days	14 Nov